

Inspection Report IR-2026-012 - Heat Exchanger E-205

Facility: BCR, Unit 3. Date: 21-08-2026. Inspector: S. Iyer (INSP-0388).

1. Scope

Tube bundle inspection by eddy-current testing after 18 months in service.

2. Measurements

Item	Reading	Criterion	Result
Tubes tested	412	-	-
Tubes with wall loss > 40%	9	plug if > 40%	PLUG
Tubes with wall loss 20-40%	31	monitor	MONITOR
Total plugged after this outage	9 of 412 (2.2%)	max 10%	OK

3. Findings

Nine tubes exceed 40% wall loss and shall be plugged per SOP-04. Plugged fraction remains below the 10% limit. Recommend re-inspection at the next turnaround.

SYNTHETIC DEMO DOCUMENT - fictional company, invented data. Not for operational use.